

Ada County Highway District

3775 Adams Street - Garden City ID 83714-6447

Phone (208) 387-6100 - FAX (208) 387-6391

E-mail: tellus@achdidaho.org

DESIGN & CONSTRUCTION REVIEW

September 1, 2017

FY17



Kuna Downtown Revitalization

**Leading transportation innovation - Investing in Communities.
We drive quality transportation for all Ada County...Anytime, Anywhere!**

Design and Construction Review (DCR)
September 2017

Project Name	Page No.
15th St and Resseguie St and Harrison Blvd and Resseguie St Pedestrian Crossings	1
2017 Active Traffic Management Implementation	2
2017 Arterial and Collector Capital Maintenance	3
2017 Cul-de-Sac	4
2017 Federal Aid Capital Maintenance	5
2018 Arterial and Collector Capital Maintenance-HB312	6
2018 Downtown Boise Implementation Plan	7
2018 Green Stormwater Implementation	8
2018 Residential Capital Maintenance - HB312	9
39th St Bridge 1439	10
43rd St Bridge 1434	11
46th St Bridge 1452	12
Aikens St, Eagle Rd to 2nd St	13
Alpine St, Orchard St to Randall St	14
Ash Park Ln, Northview St to Ustick Rd	15
Barber Drive Bridge No 1335	16
Bogus Basin Rd Safety, Maintenance, and Trailhead	17
Breneman St Bridge 1418	18
Camas Street, Orchard St to Roosevelt St	19
Cameron St, Hummel Dr to Aurora Dr	20
Capitol Blvd and Island Ave Pedestrian Crossing	21
Cherry Lane Street Light Pilot Project	22
Christine St, Northview St to Ustick Rd	23
Clark St, Orchard St to Roosevelt St	24
Cloverdale Rd, McMillan Rd to Chinden Blvd	25
Cloverdale Rd, Ustick Rd to McMillan Rd	26
Cloverdale, Fairview-Ustick	27
Cole Rd and Franklin Rd	28
Cole Rd and Lake Hazel Rd	29
Cole Rd and Overland Rd Intersection	30
Cole Rd and Victory Rd Intersection	31
Cole Rd, Kettering Ave to Mt View Dr	32
Cole Rd, Spectrum St to Century Way, Medians	33
Collister Dr, Hillside Ave to Briarhill Dr	34
Columbus St, Overland Rd to Kootenai St	35
Conover St Bridge 1449	36
Eagle Rd Bridge 1029	37
Eagle Rd Bridge 1216	38
Emerald St and Americana Blvd Orchard St to Ann Morrison Pk	39
Fairfield Ave, Holiday Dr S to Holiday Dr N	40
Fairview Ave and Cole Road	41
Franklin Rd, Black Cat Rd to Ten Mile Rd	42
Gowen Rd Bridge 2173	43
Heron St, 13th St to 9th St	44

Design and Construction Review (DCR)
September 2017

Project Name	Page No.
Holcomb Rd, Eastgate Dr to Amity Rd	45
Jefferson St, Whitewater Park Blvd to 27th St	46
Kootenai, Vista - Federal Way	47
Lake Hazel Rd Reclaim, Five Mile Rd to Maple Grove Rd	48
Lake Hazel, Pearl Jensen-Acacia	49
Linder Rd and Deer Flat Rd	50
Linder Rd, Cayuse Creek Dr to Chinden Blvd	51
Linder Rd, Franklin Rd to Pine Ave	52
Linder Rd, Ustick Rd to McMillan Rd	53
Madison St, Whitewater Park Blvd to 27th St	54
Maple Grove Rd, Victory Rd to Overland Rd	55
McMillian Rd, Westview Dr to Maple Grove Rd	56
Meridian Rd, Cherry Ln to Ustick Rd	57
Osage St Bridge 1451	58
Overland Rd, Columbus St to Federal Way	59
Parkinson St Bridge 1450	60
Phillippi Street, Targee Street to Overland Road	61
Pimlico and Floating Feather RRFB	62
Pine Ave, Meridian Rd to Locust Grove Rd	63
Plaza Dr Extension, 2nd St to Iron Eagle Dr	64
Poplar St, Cole Rd to Raymond St (north side)	65
Roosevelt St, Rose Hill St to Emerald St (West Side)	66
SH 16 and Beacon Light Rd	67
Smith Ave Bridge 1315	68
State St and Glenwood St	69
State St Bridge 1408 w-o Collister Dr	70
State St Bridge 1486 at 15th St	71
State Street and Collister Drive	72
State Street and Veterans Memorial Parkway	73
Targee St, Owyhee St to Shoshone St	74
Ten Mile Rd and Amity Rd	75
Ustick Rd and Meridian Rd	76
Ustick Rd, Linder Rd to Meridian Rd	77
Ustick Rd, Meridian Rd to Locust Grove Rd	78
Victory Rd Bridge 1275	79
Blank	80

**15th St and Resseguie St and Harrison Blvd and Resseguie St
Pedestrian Crossings**

GIS CM215-22 **Contract No**

Prj No 817037 **ITD KEY No**

Project Description

Install an enhanced pedestrian crossing with a Rectangular Rapid Flashing Beacon (RRFB) at the intersection of Resseguie St & Harrison Blvd and at Resseguie St & 15th St.

Current Project Phase 19 Construction

Design

Res Engr Josh Saak

Status 100% **Contact** Donn Carnahan

Notice to Proceed 12/5/2016 **Prj Mgr** Ricardo Calderon

Est Completion Date 5/24/2017 **Consultant** Keller Associates Inc

Right of Way

Prj Mgr **Est. Start**

Status 0% **Completion Date**

Construction

Contractor

Status 11% **Proj Inspector** Justin Bledsoe

Notice to Proceed 8/10/2017 **Est Completion Date** 9/26/2017

Project Status Notes

In construction, estimate substantial completion 9/26/17 (RC 8/16/17)

Utility Comments

ROW Comments

2017 Active Traffic Management Implementation

GIS ITS211-06 **Contract No**

Prj No 317046 **ITD KEY No**

Project Description
Purchase advanced traffic signal controllers (ATC) & advanced radar detection equipment. Controllers & radar detectors will be installed by ACHD at intersections along Chinden Blvd.

Current Project Phase 08 ITS

Design

Res Engr

Status % **Contact**
Notice to Proceed **Prj Mgr** Rodney Ashby
Est Completion Date **Consultant** ACHD Design

Right of Way

Prj Mgr **Est. Start**
Status 0% **Completion Date**

Construction

Contractor

Status % **Proj Inspector**
Notice to Proceed **Est Completion Date**

Project Status Notes
Equipment installed. Traffic waiting on consultant from out of state to download software. (RA 8/23/17)

Utility Comments

ROW Comments

2017 Arterial and Collector Capital Maintenance

GIS OV217 **Contract No**

Prj No 516011 **ITD KEY No**

Project Description

Pavement rehabilitation & upgrade of adjacent pedestrian ramps on identified arterial & collector road segments as part of ACHD's Pavement Management Program. Road segments include Columbia Rd (Locust Grove - Eagle), Ballantyne Ln (Floating Feather - Beacon Light), Ranch Dr (Eagle - Eagle Hills), Park Blvd (Broadway - Walnut), Parkcenter Blvd (Park Blvd - Boise River Bridge), Franklin St (Maple - Coston), McKinley St (Ave D - Maple), Haines St (Franklin - Shenandoah).

Current Project Phase 19 Construction

Design

Res Engr Dale Kuperus

Status 100% **Contact** Tim Burgess

Notice to Proceed 1/25/2016 **Prj Mgr** Brian McCarthy

Est Completion Date 10/28/2016 **Consultant** Civil Survey Consultants

Right of Way

Prj Mgr **Est. Start**

Status 0% **Completion Date**

Construction

Contractor SunRoc Corporation

Status 87% **Proj Inspector** Justin Bledsoe

Notice to Proceed 5/1/2017 **Est Completion Date** 8/25/2017

Project Status Notes

Construction began May 1, 2017. Substantial Completion expected August 25, 2017. (BM-8/16/17)

Utility Comments

ROW Comments

2017 Cul-de-Sac

GIS MSL217 **Contract No**

Prj No 517011 **ITD KEY No**

Project Description

Rehabilitate cul-de-sacs in Maintenance Zone 6 as part of ACHD's Pavement Management Program. The cul-de-sacs are treated with a slurry seal because ACHD does not chip seal cul-de-sacs.

Current Project Phase 21 Substantially Complete

Design

Res Engr

Status 100% **Contact**
Notice to Proceed 11/21/2016 **Prj Mgr** Joe Tate
Est Completion Date 1/25/2017 **Consultant** ACHD Design

Right of Way

Prj Mgr **Est. Start**
Status 0% **Completion Date**

Construction

Contractor Boswell Asphalt Paving Solutions
Status 95% **Proj Inspector** Justin Bledsoe
Notice to Proceed 3/24/2017 **Est Completion Date** 8/21/2017

Project Status Notes

Substantial Completion was issued on 8/21/17. [JT III- 8/24/17]

Utility Comments

ROW Comments

2017 Federal Aid Capital Maintenance

GIS FAO217 **Contract No**
Prj No 715016 **ITD KEY No** 13479

Project Description

Pavement rehabilitation & upgrade of pedestrian ramps on arterial & collector road segments including: 3rd, Myrtle/Front and Jefferson/Fort; 4th, State/Washington; 11th, Main/Bannock and Myrtle/Front; Amity, Production/Market; Cherry, Ten Mile/Meridian; Collister, Hill/Quail Ridge; Curtis, Morris Hill/South Off-Ramp; Harrison, Hays/Hill; Irene, 33rd/Harrison; River Run, Park Center/Park Center; Rose Hill, Roosevelt/Vista; Seamans Gulch, Hill/Landfill Entrance; Sycamore, State/Taft; Taft, 32nd/28th; Warm Springs, Starcrest to Starview, and Warm Springs, Eckert to Hwy 21.

Current Project Phase 11 Design

Design

Res Engr Dale Kuperus
Status 96% **Contact** Cody Janson
Notice to Proceed 2/22/2016 **Prj Mgr** Joe Tate
Est Completion Date **Consultant** Parametrix Inc

Right of Way

Prj Mgr **Est. Start**
Status 0% **Completion Date**

Construction

Contractor
Status 0% **Proj Inspector** Justin Bledsoe
Notice to Proceed 2/8/2018 **Est Completion Date** 10/31/2018

Project Status Notes

Project in procurement phase. EA received on 11/3/16. Design Approval received on 1/5/17. The PS&E Package submitted to ITD on 3/31/17. SLA finalized on 5/10/17. Bid opening held on 7/11. Low bid 13% over the Engineer's Est. Working to procure additional funding or other options to move forward with the project as soon as possible. [8/14/17 JT III]

Utility Comments

ROW Comments

2018 Arterial and Collector Capital Maintenance-HB312

GIS OV218 **Contract No**

Prj No 517006 **ITD KEY No**

Project Description

Pavement rehabilitation & upgrades of adjacent pedestrian ramps on identified arterial & collector road segments in Maintenance Zone 3, on Black Cat Rd and Ten Mile Rd. Segments as follows:

Black Cat Rd	Ten Mile Rd
Kuna Rd to Greenhurst Rd Hubbard Rd	Deer Flat Rd to Hubbard Rd
Greenhurst Rd to Columbia Rd Columbia Rd	Hubbard Rd to Columbia Rd
Columbia Rd to Lake Hazel Rd	Amity Rd to Victory Rd

*Franklin Rd. Orchard Rd to Beechwood

Current Project Phase 12 Design In House

Design

Res Engr

Status 98% **Contact** Pierson Dewit

Notice to Proceed 9/21/2016 **Prj Mgr** Ricardo Calderon

Est Completion Date **Consultant** ACHD Design

Right of Way

Prj Mgr **Est. Start**

Status 0% **Completion Date**

Construction

Contractor

Status 0% **Proj Inspector** Justin Bledsoe

Notice to Proceed 3/15/2018 **Est Completion Date** 6/22/2018

Project Status Notes

Additional Section: Franklin Rd - Orchard Rd to Beechwood St. 95% Design Submitted 8/10/17 (RC 08/17/17)

Utility Comments

ROW Comments

2018 Downtown Boise Implementation Plan

GIS SM218 **Contract No**

Prj No 517043 **ITD KEY No**

Project Description

Perform road rehabilitation of select streets in downtown Boise in concert with CCDC & other projects in accordance with the DBIP. Project funded all or in part through House Bill 312 funding.

2nd St, Myrtle/Front 4th St, S/O Myrtle/Broad

4th St, Grove/State 8th St, Myrtle/Broad

Ave A, Myrtle/Front Broad St, 9th/8th

Front St, 16th/13th Grove St, 6th/3rd

River St, 9th/Capitol

Current Project Phase 11 Design

Design

Res Engr

Status 71% **Contact** Joel Grounds

Notice to Proceed 12/12/2016 **Prj Mgr** Ryan Cutler

Est Completion Date 12/19/2017 **Consultant** Precision Engineering LLC

Right of Way

Prj Mgr **Est. Start**

Status 0% **Completion Date**

Construction

Contractor

Status 0% **Proj Inspector** Kadee Porter

Notice to Proceed 5/9/2018 **Est Completion Date** 10/1/2018

Project Status Notes

Project in design with 75% submittal anticipated in August RC 8/23/17

Utility Comments

ROW Comments

2018 Green Stormwater Implementation

GIS MDR216-15 **Contract No**

Prj No 417025 **ITD KEY No**

Project Description

Retrofit three separate alley locations in Boise with permeable pavers for stormwater management.

Alley between 11th and 12th , Front and Grove

Alley between 8th and 9th , Fulton and Myrtle

Alley between 4th and 5th , Main and Idaho

Current Project Phase 15 Right of Way

Design

Res Engr Dale Kuperus

Status 86% **Contact** Tim Burgess

Notice to Proceed 11/28/2016 **Prj Mgr** Brian McCarthy

Est Completion Date 5/18/2017 **Consultant** Civil Survey Consultants

Right of Way

Prj Mgr **Est. Start** 5/18/2017

Status 0% **Completion Date** 11/15/2017

Construction

Contractor

Status 0% **Proj Inspector** Justin Bledsoe

Notice to Proceed 5/29/2018 **Est Completion Date** 8/31/2018

Project Status Notes

Received final design plans 5/17/17. Acquiring property use agreements. Scheduled to bid January 2018. (BM, 8-16-17)

Utility Comments

95% Utility Review Meeting 4-20-2017

ROW Comments

2018 Residential Capital Maintenance - HB312

GIS MTL218 **Contract No**

Prj No 517012 **ITD KEY No**

Project Description

Pavement rehabilitation & general maintenance on residential street segments. Road segments include: 7th St, Union to Ridenbaugh; Columbia Rd, Technology to Eyelet; Danmore Dr, Ridgecrest to Mortimer; Mortimer Dr, Shenandoah to Ridgecrest; Mortimer Ct; Meaghan Pl; Rimrock Ct; Lemp St, Harrison to 8th; 14th St, Resseguie to Irene; 17th St, Lemp to Irene; Eastman St. 13th to 23rd; Brumback St. 25th to Harrison; Heron St. 28th to Harrison; Hazel St. Harrison to 13th.

Current Project Phase 12 Design In House

Design

Res Engr Dale Kuperus

Status 64% **Contact** Jeremy Andree

Notice to Proceed 10/3/2016 **Prj Mgr** Brian McCarthy

Est Completion Date 11/7/2017 **Consultant** ACHD Design

Right of Way

Prj Mgr **Est. Start**

Status 0% **Completion Date**

Construction

Contractor

Status 0% **Proj Inspector** Justin Bledsoe

Notice to Proceed 4/9/2018 **Est Completion Date** 8/3/2018

Project Status Notes

95% submittal received 8/9/17. (BM 8-16-17)

Utility Comments

ROW Comments

39th St Bridge 1439**GIS** MI215-03 **Contract No****Prj No** 217016 **ITD KEY No****Project Description**

Replace bridge 1439 over the Thurman Mill Canal on 39th St as part of ACHD's Bridge Maintenance Program.

Current Project Phase 12 Design In House**Design****Res Engr****Status** 68% **Contact**
Notice to Proceed 10/17/2016 **Prj Mgr** Rodney Ashby
Est Completion Date 9/29/2017 **Consultant** ACHD Design**Right of Way****Prj Mgr** **Est. Start** 9/29/2017
Status 0% **Completion Date** 10/11/2018**Construction****Contractor****Status** 0% **Proj Inspector** Justin Bledsoe
Notice to Proceed 5/1/2019 **Est Completion Date** 7/22/2019**Project Status Notes** 95% plans submitted. Project team reviewing plans. (RA 8/23/17)**Utility Comments****ROW Comments**

43rd St Bridge 1434

GIS MI215-04 **Contract No**

Prj No 217017 **ITD KEY No**

Project Description

Replace bridge 1434 over the Thurman Mill Canal on 43rd St as part of ACHD's Bridge Maintenance Program.

Current Project Phase 12 Design In House

Design

Res Engr

Status 68% **Contact**
Notice to Proceed 10/17/2016 **Prj Mgr** Rodney Ashby
Est Completion Date 10/27/2017 **Consultant** TBD

Right of Way

Prj Mgr **Est. Start** 10/27/2017
Status 0% **Completion Date** 11/8/2018

Construction

Contractor

Status 0% **Proj Inspector** Justin Bledsoe
Notice to Proceed 5/22/2019 **Est Completion Date** 8/12/2019

Project Status Notes

Project is on HOLD while team negotiates with City and Irrigation District over regional stormwater treatment. Resolution anticipated in September 2017. (RA 8/23/17)

Utility Comments

ROW Comments

46th St Bridge 1452

GIS MI214-13 **Contract No**

Prj No 217028 **ITD KEY No**

Project Description

Replace Bridge 1452 over Thurman Mill Canal on 46th as part of ACHD's Bridge Maintenance Program. Project to be constructed concurrently with Osage St Bridge 1451. The City requests that the bridge be constructed to accommodate bike & pedestrian facilities.

Current Project Phase 11 Design

Design

Res Engr Dale Kuperus

Status 74% **Contact** Lisa Vernon

Notice to Proceed 11/28/2016 **Prj Mgr** Dave Rader

Est Completion Date 7/12/2017 **Consultant** Elite Edge Engineers

Right of Way

Prj Mgr **Est. Start** 7/12/2017

Status 0% **Completion Date** 7/23/2018

Construction

Contractor

Status 0% **Proj Inspector** Justin Bledsoe

Notice to Proceed 1/21/2019 **Est Completion Date** 4/19/2019

Project Status Notes

Received 99% design submittal on 07/12/17. In Design. (DR 08/15/17)

Utility Comments

GPR used to verify pothole information as well as locate other underground conflicts not identified during the pothole process. (SB 5-11-2017)

ROW Comments

Aikens St, Eagle Rd to 2nd St

GIS RD209-11 **Contract No**

Prj No 517033 **ITD KEY No**

Project Description

Extend Aikens Rd east to 2nd St and add/replace curb, gutter, & sidewalks on both sides of Aikens the length of the project in accordance with the Eagle Rd/State St Intersection Concept Study. Street section to include parking on the south side of Aikens. 10 foot wide sidewalks may be added where feasible with Cost Share with City of Eagle.

Current Project Phase 11 Design

Design

Res Engr Dale Kuperus

Status 45% **Contact** Jim Baker

Notice to Proceed 2/23/2017 **Prj Mgr** Cody Homan

Est Completion Date 11/30/2017 **Consultant**

Right of Way

Prj Mgr **Est. Start** 11/30/2017

Status 0% **Completion Date** 9/24/2018

Construction

Contractor

Status 0% **Proj Inspector** Justin Bledsoe

Notice to Proceed 1/21/2019 **Est Completion Date** 8/22/2019

Project Status Notes

30% documents have been submitted. Online PIM, survey end 08/04/17. (CH 07/24/17)

Utility Comments

ROW Comments

Alpine St, Orchard St to Randall St

GIS CM212-07 **Contract No**

Prj No 815005.007 **ITD KEY No**

Project Description

Construct missing segments of sidewalk on the south side of Alpine St from Orchard St to Randall St.

Current Project Phase 19 Construction

Design

Res Engr Dale Kuperus

Status 100% **Contact** Harvin Flores

Notice to Proceed 12/22/2014 **Prj Mgr** Rodney Ashby

Est Completion Date 10/14/2015 **Consultant** T-O Engineers Inc

Right of Way

Prj Mgr Barbara Burton **Est. Start** 10/14/2015

Status 100% **Completion Date** 11/1/2016

Construction

Contractor

Status 78% **Proj Inspector** Justin Bledsoe

Notice to Proceed 5/17/2017 **Est Completion Date** 9/13/2017

Project Status Notes

Construction continues. Anticipated completion in fall 2017. (RA 8/23/17)

Utility Comments

ROW Comments Right of Way Certification 11/1/16.

Ash Park Ln, Northview St to Ustick Rd

GIS CM213-53 **Contract No**

Prj No 816002.001 **ITD KEY No**

Project Description

Complete sidewalk on east side of Ash Park Ln btwn Northview St & Ustick Rd in accordance with West Bench Neighborhood Plan. Project will provide continuous sidewalk & a safer route for pedestrians & students walking to Morley Nelson Elementary & Fairmount Junior High.

Current Project Phase 11 Design

Design

Res Engr

Status 100% **Contact** Pat Colwell

Notice to Proceed 11/24/2015 **Prj Mgr** Ryan Cutler

Est Completion Date 9/8/2016 **Consultant** T-O Engineers Inc

Right of Way

Prj Mgr Michele White **Est. Start** 9/8/2016

Status 100% **Completion Date** 8/23/2017

Construction

Contractor

Status 0% **Proj Inspector** Justin Bledsoe

Notice to Proceed 5/28/2019 **Est Completion Date** 1/15/2020

Project Status Notes

ROW complete. Project ready for construction in FY19 RC 8/23/17

Utility Comments

Utilities mapped.

Intermountain Gas to replace 750' of mainline during project SB 4-3-2017

ROW Comments

ROW 100% complete! MW 6/29/17
ROW CERT ISSUED! MW 6/29/17

Barber Drive Bridge No 1335

GIS	MI215-01	Contract No	
Prj No	217049	ITD KEY No	
Project Description	Replace & widen existing wood structure with a box culvert to accommodate 2 lanes, bike lanes & sidewalk. Also includes replacement of culvert at Penitentiary canal on Barber Dr.		
Current Project Phase	11 Design		

Design

Res Engr	Dale Kuperus		
Status	49%	Contact	George Van Horn
Notice to Proceed	3/23/2017	Prj Mgr	Ricardo Calderon
Est Completion Date	10/13/2017	Consultant	CH2M Hill Engineers Inc

Right of Way

Prj Mgr	Michele White	Est. Start	10/13/2017
Status	0%	Completion Date	6/13/2018

Construction

Contractor			
Status	0%	Proj Inspector	Justin Bledsoe
Notice to Proceed	10/17/2018	Est Completion Date	3/15/2019

Project Status Notes
75% Design review meeting 8/16/17. (RC 08/17/17)

Utility Comments

ROW Comments

Bogus Basin Rd Safety, Maintenance, and Trailhead

GIS RD216-01 **Contract No**

Prj No 717022 **ITD KEY No**

Project Description

Federal Aid project to rehabilitate and make safety improvements to Bogus Basin Rd from milepost 9 to milepost 16.2. Improvements include pavement maintenance, new concrete curbing, guardrail/barrier extensions/replacements, additional signage, modifying and improving drainage, and improving existing pullouts. Project also includes construction of a new trailhead in partnership with the Boise National Forest.

Current Project Phase 11 Design

Design

Res Engr Dale Kuperus

Status 84% **Contact** Cody Janson

Notice to Proceed 2/2/2017 **Prj Mgr** Brian McCarthy

Est Completion Date **Consultant** Parametrix Inc

Right of Way

Prj Mgr **Est. Start**

Status 0% **Completion Date**

Construction

Contractor

Status 0% **Proj Inspector** Justin Bledsoe

Notice to Proceed 6/4/2018 **Est Completion Date** 8/31/2018

Project Status Notes

75% review is complete. Waiting on Environmental decision. 95% submittal expected end of September. (BM, 8-16-17)

Utility Comments

No utility impacts anticipated with project.

ROW Comments

Breneman St Bridge 1418

GIS MI214-10 **Contract No**

Prj No 216008 **ITD KEY No**

Project Description

Replace Bridge 1418 (formerly 468) (150' E/O 26th St) over the Boise City Canal on Breneman St as part of ACHD's Bridge Maintenance Program.

Current Project Phase 12 Design In House

Design

Res Engr Dale Kuperus

Status 100% **Contact** Ramon Wells

Notice to Proceed 10/7/2015 **Prj Mgr** Brian McCarthy

Est Completion Date 1/15/2016 **Consultant** ACHD Design

Right of Way

Prj Mgr **Est. Start**

Status 0% **Completion Date**

Construction

Contractor

Status 0% **Proj Inspector** Justin Bledsoe

Notice to Proceed 1/15/2018 **Est Completion Date** 4/6/2018

Project Status Notes

Construction NTP date anticipated 1/15/18.
Project will be constructed with Smith Ave. Bridge
- Project Number 216009. (BM, 8-16-17)

Utility Comments

ROW Comments

Camas Street, Orchard St to Roosevelt St

GIS CM210-25 **Contract No**

Prj No 815005.008 **ITD KEY No**

Project Description

Construct new & infill sidewalk on both sides of Camas St from Orchard St to Roosevelt St. Evaluate reclamation options for paving, including reduced pavement section with rotomill/reclaim, overlay, or other reclaim options.

Current Project Phase 19 Construction

Design

Res Engr Dale Kuperus

Status 100% **Contact** Cody Janson

Notice to Proceed 12/5/2014 **Prj Mgr** Rodney Ashby

Est Completion Date 6/3/2016 **Consultant** Parametrix Inc

Right of Way

Prj Mgr Bill Nelson **Est. Start** 6/3/2016

Status 93% **Completion Date** 3/27/2017

Construction

Contractor SunRoc Corporation

Status 65% **Proj Inspector** Justin Bledsoe

Notice to Proceed 6/8/2017 **Est Completion Date** 9/29/2017

Project Status Notes

Construction on the South side is wrapping up. North side construction anticipated to begin shortly. (RA 8/23/17)

Utility Comments

ROW Comments

Cameron St, Hummel Dr to Aurora Dr

GIS CM211-21 **Contract No**

Prj No 815005.002 **ITD KEY No**

Project Description

Sidewalks on Cameron St from Hummel to Randolph for Grace Jordan Elementary and Borah High students.

Current Project Phase 19 Construction

Design

Res Engr Dale Kuperus

Status 100% **Contact** Jimmy Young

Notice to Proceed 11/14/2014 **Prj Mgr** Joe Tate

Est Completion Date 3/21/2016 **Consultant** Horrocks Engineers Inc

Right of Way

Prj Mgr Michele White **Est. Start** 3/21/2016

Status 100% **Completion Date** 9/30/2016

Construction

Contractor Diamond Contractors LLC

Status 86% **Proj Inspector** Justin Bledsoe

Notice to Proceed 5/3/2017 **Est Completion Date** 8/22/2017

Project Status Notes

This project is being constructed along with the Fairfield Avenue, Holiday Dr N to Holiday Dr S Project, and is in the Construction Phase. Construction on Fairfield Avenue began on 5/15/17 and construction on Cameron Street began the 2nd week of June after school was out for the summer. Substantial Completion is planed for 8/22/17. [JT III 8/14/17]

Utility Comments

ROW Comments ROW 100% Complete.
ROW CERT ISSUED. MW 8/19/16

Capitol Blvd and Island Ave Pedestrian Crossing

GIS CM216-06 **Contract No**

Prj No 817019 **ITD KEY No**

Project Description

Install a pedestrian traffic signal across Capitol Blvd at Island Ave.

Current Project Phase 17 Bid and Award

Design

Res Engr Pierson Dewitt

Status 100% **Contact**

Notice to Proceed 2/1/2017 **Prj Mgr** Rodney Ashby

Est Completion Date 6/19/2017 **Consultant** TBD

Right of Way

Prj Mgr **Est. Start** 6/19/2017

Status 0% **Completion Date** 6/20/2017

Construction

Contractor

Status 0% **Proj Inspector** Justin Bledsoe

Notice to Proceed 10/11/2017 **Est Completion Date** 11/14/2017

Project Status Notes

Bid opening scheduled for 8/23/17. (RA 8/23/17)

Utility Comments

Power Service agreement and WO complete. (SB 5-11-2017)

ROW Comments

Cherry Lane Street Light Pilot Project

GIS MIS214-01 **Contract No**

Prj No 815001.014 **ITD KEY No**

Project Description

Continuous street lighting project along Cherry Lane in Meridian.

Current Project Phase 17 Bid and Award

Design

Res Engr

Status 100% **Contact** Joel Grounds

Notice to Proceed 3/4/2015 **Prj Mgr** Ryan Cutler

Est Completion Date 9/23/2015 **Consultant** Precision Engineering LLC

Right of Way

Prj Mgr

Est. Start

Status 0% **Completion Date**

Construction

Contractor

Status 3% **Proj Inspector** Kadee Porter

Notice to Proceed 8/28/2017 **Est Completion Date** 11/22/2017

Project Status Notes

Project is currently under construction. (RC 8/21/17)

Utility Comments

ROW Comments

Christine St, Northview St to Ustick Rd**GIS** CM213-05 **Contract No****Prj No** 817029 **ITD KEY No****Project Description**

Construct five foot attached sidewalks on both sides where missing in accordance with the West Bench Neighborhood Plan. Will provide connectivity for students of Morley Nelson Elementary, Cole Christian Elementary and Fairmont Junior High

Current Project Phase 12 Design In House**Design****Res Engr** Dale Kuperus**Status** 63% **Contact** Pierson Dewit**Notice to Proceed** 10/28/2016 **Prj Mgr** Ricardo Calderon**Est Completion Date** 10/17/2017 **Consultant** ACHD Design**Right of Way****Prj Mgr** Michele White **Est. Start** 10/17/2017**Status** 0% **Completion Date** 10/2/2018**Construction****Contractor****Status** 0% **Proj Inspector** Justin Bledsoe**Notice to Proceed** 2/5/2020 **Est Completion Date** 6/26/2020**Project Status Notes**

On-line survey opened until 8/18/17 (RC 8/17/17)

Utility Comments

Pothole records added 8-1-2017 (SCB)

ROW Comments

Clark St, Orchard St to Roosevelt St

GIS CM210-24 **Contract No**

Prj No 815005.004 **ITD KEY No**

Project Description

Construct curb, gutter, & sidewalk on the north side of Clark St btwn Orchard St & Roosevelt St to provide pedestrian connectivity & reduce the need for safety busing for Monroe Elementary School.

Current Project Phase 15 Right of Way

Design

Res Engr Dorrell Hansen

Status 94% **Contact** Kevin McCarthy

Notice to Proceed 12/22/2014 **Prj Mgr** Ryan Cutler

Est Completion Date 11/9/2016 **Consultant** KM Engineering
LLP

Right of Way

Prj Mgr Bill Nelson **Est. Start** 11/9/2016

Status 96% **Completion Date** 9/6/2017

Construction

Contractor

Status 0% **Proj Inspector** Justin Bledsoe

Notice to Proceed 3/15/2018 **Est
Completion
Date** 8/6/2018

Project Status Notes

Project currently in ROW. (RC 6/23/17)

Utility Comments

ROW Comments

Cloverdale Rd, McMillan Rd to Chinden BlvdGIS RD207-13 **Contract No**Prj No 517054 **ITD KEY No****Project Description**

Widen Cloverdale Rd. to 5 lanes with curb, gutter, sidewalk, and bike lanes.

Current Project Phase 12 Design In House**Design****Res Engr** Dale Kuperus**Status** 18% **Contact** Jeremy Andree**Notice to Proceed** 6/20/2017 **Prj Mgr** Brian McCarthy**Est Completion Date** 5/14/2018 **Consultant** ACHD Design**Right of Way****Prj Mgr** **Est. Start** 10/31/2017**Status** 0% **Completion Date** 10/2/2018**Construction****Contractor****Status** 0% **Proj Inspector** Justin Bledsoe**Notice to Proceed** 2/6/2019 **Est Completion Date** 8/26/2019**Project Status Notes**

75% design submittal expected October 2017. (BM- 8-16-17)

Utility Comments**ROW Comments**

Cloverdale Rd, Ustick Rd to McMillan Rd**GIS** RC0092 **Contract No****Prj No** 516010 **ITD KEY No****Project Description**

Widen Cloverdale Rd to 5 lanes with curb, gutter, sidewalk, & bike lanes in accordance with the Cloverdale Rd Concept Design and the 2012 CIP.

Current Project Phase 15 Right of Way**Design****Res Engr** Pierson Dewitt**Status** 99% **Contact** Jeremy Andree**Notice to Proceed** 9/29/2015 **Prj Mgr** Cody Homan**Est Completion Date** 3/16/2017 **Consultant** ACHD Design**Right of Way****Prj Mgr** **Est. Start** 3/16/2017**Status** 0% **Completion Date** 9/25/2018**Construction****Contractor****Status** 0% **Proj Inspector** Justin Bledsoe**Notice to Proceed** 1/24/2019 **Est Completion Date** 8/27/2019**Project Status Notes**

Right of Way is underway, remaining appraisals wrapping up. (CH 07/20/17)

Utility Comments**ROW Comments**

Cloverdale, Fairview-Ustick**GIS** RC0087 **Contract No****Prj No** 513028 **ITD KEY No****Project Description**

Widen Cloverdale Rd to 5 lanes with curb, gutter, sidewalk & bike lanes, per the Cloverdale Rd Concept Design. Project will include replacement of bridge 1422 (former 472).

Current Project Phase 17 Bid and Award**Design****Res Engr** Dale Kuperus**Status** 91% **Contact** Pierson Dewit**Notice to Proceed** 11/26/2012 **Prj Mgr** Cody Homan**Est Completion Date** 9/10/2014 **Consultant** ACHD Design**Right of Way****Prj Mgr** Barbara Burton **Est. Start** 9/12/2014**Status** 94% **Completion Date** 12/21/2016**Construction****Contractor****Status** 0% **Proj Inspector** Justin Bledsoe**Notice to Proceed** 12/21/2017 **Est Completion Date** 8/9/2018**Project Status Notes**

Finalizing 100% plans and agreements.
Construction scheduled for FY18. (CH 07/20/17)

Utility Comments**ROW Comments** ROW CERTIFICATION: 12/08/16.

Cole Rd and Franklin Rd

GIS IN203-14 **Contract No**

Prj No 511031.001 **ITD KEY No**

Project Description

Cole Rd & Franklin - Widen intersection to 7x7 w/new signal to improve safety & traffic ops; **Cole Rd, I-84 to Franklin Rd** - Widen Cole Rd from I-84 off-ramp to Franklin Rd to 5 lanes; **Bridge #1259 (former 281)** - Replace bridge structure on Cole Rd over Farmer's Lateral; **Cole Rd & McMullen Rd** - Widen/realign intersection Cole Rd & McMullen Rd w/new signal.

Current Project Phase 15 Right of Way

Design

Res Engr Pierson Dewitt

Status 85% **Contact** Heidi Carter

Notice to Proceed 4/24/2014 **Prj Mgr** Ryan Cutler

Est Completion Date 6/22/2016 **Consultant** Washington Group Int'l (URS)

Right of Way

Prj Mgr **Est. Start** 6/1/2016

Status 0% **Completion Date** 9/28/2017

Construction

Contractor

Status 0% **Proj Inspector** Kadee Porter

Notice to Proceed 11/7/2018 **Est Completion Date** 8/27/2019

Project Status Notes

99% plans submitted and passed off to ROW for FY17. Additional design being completed to adjust plans to Union Pacific standards. RC 8/23/17

Utility Comments

ROW Comments

Cole Rd and Lake Hazel Rd

GIS IN215-02 **Contract No**

Prj No 317014 **ITD KEY No**

Project Description

Construct a new 5/6 lane x 5/3 lane signalized intersection at Cole and Lake Hazel. This includes new bridge #2216 (Lake Hazel Rd. over the New York Canal).

Current Project Phase 11 Design

Design

Res Engr

Status	97%	Contact	Tracy Ellwain
Notice to Proceed	11/3/2016	Prj Mgr	Joe Tate
Est Completion Date	8/11/2017	Consultant	HDR Engineering Inc

Right of Way

Prj Mgr		Est. Start	4/3/2017
Status	0%	Completion Date	8/23/2017

Construction

Contractor

Status	0%	Proj Inspector	Justin Bledsoe
Notice to Proceed	11/27/2017	Est Completion Date	8/10/2018

Project Status Notes

The project is in the design phase and is on schedule. ROW Acquisition was completed early and the ROW Certification was issued on 8/4/17. [JT III - 8/14/17].

Utility Comments

ROW Comments

Cole Rd and Overland Rd Intersection

GIS	IN217-02	Contract No	
Prj No	717047	ITD KEY No	20294

Project Description

Remove the existing free-running right turns and replace with signal controlled, 'straighter' right turn lanes. Includes pedestrians ramps, crosswalks, and sidewalk. This is an LHSIP project.

Current Project Phase 17 Bid and Award

Design

Res Engr	Dale Kuperus		
Status	100%	Contact	Larry White
Notice to Proceed	2/13/2017	Prj Mgr	Cody Homan
Est Completion Date		Consultant	Six Mile Engineering PA

Right of Way

Prj Mgr		Est. Start	
Status	0%	Completion Date	

Construction

Contractor

Status	0%	Proj Inspector	Justin Bledsoe
Notice to Proceed	9/6/2017	Est Completion Date	10/11/2017

Project Status Notes

Commission approved Construction SLA, ITD to bid with Cole Medians LHSIP project. (CH 07/20/17)

Utility Comments

ROW Comments

Cole Rd and Victory Rd Intersection

GIS IN205-97 **Contract No**

Prj No 317005 **ITD KEY No**

Project Description

Design intersection of Cole Rd and Victory Rd in accordance with the 2016 CIP, widen Cole Rd south to McGlochlin St to 5 lanes with bike lanes, sidewalks and/or pathways and replace the structure of the Five Mile Creek.

Current Project Phase 11 Design

Design

Res Engr

Status 46% **Contact** Joel Grounds

Notice to Proceed 1/13/2017 **Prj Mgr** Ricardo Calderon

Est Completion Date 5/1/2018 **Consultant** Precision Engineering LLC

Right of Way

Prj Mgr **Est. Start** 5/1/2018

Status 0% **Completion Date** 8/21/2019

Construction

Contractor

Status 0% **Proj Inspector** Justin Bledsoe

Notice to Proceed 3/12/2020 **Est Completion Date** 12/11/2020

Project Status Notes

Public Involvement Meeting scheduled for August 24, 2017. (RC 08/17/17)

Utility Comments

ROW Comments

Cole Rd, Kettering Ave to Mt View Dr

GIS CM210-50 **Contract No**

Prj No 815001.007 **ITD KEY No**

Project Description

Install curb, gutter, & sidewalk along both sides of Cole Rd from Kettering Ave to Mt View Dr where gaps or asphalt pathway currently exists, to improve pedestrian connectivity & safety in the vicinity of Capital High School & Mountain View Elementary. West Bench Nghd Plan project.

Current Project Phase 16 Shelved/Bid Ready

Design

Res Engr Dale Kuperus

Status 100% **Contact** Matt Hart

Notice to Proceed 11/13/2014 **Prj Mgr** Ryan Cutler

Est Completion Date 3/30/2016 **Consultant** Civil Survey Consultants

Right of Way

Prj Mgr Michele White **Est. Start** 3/30/2016

Status 100% **Completion Date** 3/1/2017

Construction

Contractor

Status 0% **Proj Inspector** Kadee Porter

Notice to Proceed 4/26/2018 **Est Completion Date** 7/30/2018

Project Status Notes

Design and ROW are complete, ready for construction. RC 8/23/17

Utility Comments

ROW Comments ROW 100% COMPLETE!!!
ROW CERT ISSUED!!! MW 3/1/17

Cole Rd, Spectrum St to Century Way, Medians

GIS	RD215-16	Contract No	
Prj No	316013	ITD KEY No	19685

Project Description

Federal Aid (LHSIP) project to install raised concrete median to replace existing temporary median on Cole Rd, Spectrum St to Century Way. The raised concrete median will better delineate the median & left turn pockets.

Current Project Phase 17 Bid and Award

Design

Res Engr	Dale Kuperus		
Status	100%	Contact	Vance Henry
Notice to Proceed	3/1/2016	Prj Mgr	Cody Homan
Est Completion Date	11/15/2016	Consultant	HW Lochner Inc

Right of Way

Prj Mgr		Est. Start	
Status	0%	Completion Date	

Construction

Contractor

Status	0%	Proj Inspector	Justin Bledsoe
Notice to Proceed	9/6/2017	Est Completion Date	11/8/2017

Project Status Notes

LHSIP project. ITD to bid with the Cole and Overland intersection (LHSIP) project. (CH 07/24/17)

Utility Comments

ROW Comments

Collister Dr, Hillside Ave to Briarhill Dr**GIS** CGSP207-02 **Contract No****Prj No** 816002.002 **ITD KEY No****Project Description**

Construct curb, gutter & sidewalk on the east side of Collister Dr connecting with the existing sidewalk south of Hillside Ave & at Briarhill Dr in order to improve neighborhood connectivity & pedestrian safety.

Current Project Phase 19 Construction**Design****Res Engr** Dale Kuperus**Status** 100% **Contact** Jeff Werner**Notice to Proceed** 1/11/2016 **Prj Mgr** Rodney Ashby**Est Completion Date** 5/31/2016 **Consultant** WH Pacific**Right of Way****Prj Mgr** Michele White **Est. Start** 8/4/2016**Status** 100% **Completion Date** 10/14/2016**Construction****Contractor** Diamond Contractors LLC**Status** 91% **Proj Inspector** Justin Bledsoe**Notice to Proceed** 5/3/2017 **Est Completion Date** 8/25/2017**Project Status Notes**

Centurylink pole in gutter was sawed off at the base and hole filled with gravel. ACHD Utilities team trying to get Tracks out to replace concrete panel. (RA 8/23/17)

Utility Comments

ROW Comments ROW 100% complete!
ROW CERT ISSUED. MW 10/14/16

Columbus St, Overland Rd to Kootenai St

GIS CGS205-20 **Contract No**

Prj No 816032 **ITD KEY No**

Project Description

Construct curb, gutter & sidewalk on both sides of Columbus St from Overland Rd to Kootenai St in accordance with the Central Bench Neighborhood Plan. Project will provide pedestrian connectivity & reduce the need for safety busing of Hawthorne Elementary School.

Current Project Phase 11 Design

Design

Res Engr

Status 100% **Contact** Jeff Jones

Notice to Proceed 12/9/2015 **Prj Mgr** Ricardo Calderon

Est Completion Date 9/15/2016 **Consultant** Six Mile Engineering PA

Right of Way

Prj Mgr Michele White **Est. Start** 9/15/2016

Status 100% **Completion Date** 2/22/2017

Construction

Contractor

Status 0% **Proj Inspector** Justin Bledsoe

Notice to Proceed 1/9/2018 **Est Completion Date** 7/13/2018

Project Status Notes

100% Submitted 4/28/17, obtaining 404 (RC 08/17/17)

Utility Comments

ROW Comments ROW 100% COMPLETE! MW 2/22/17

Conover St Bridge 1449

GIS	MI214-09	Contract No	
Prj No	217003	ITD KEY No	
Project Description	Replace Bridge #1449 over Spoils Bank Canal on Conover St as part of ACHD's Bridge Maintenance Program.		
Current Project Phase	12 Design In House		

Design

Res Engr	Dale Kuperus		
Status	50%	Contact	David Sasso
Notice to Proceed	10/7/2016	Prj Mgr	Dave Rader
Est Completion Date	11/1/2017	Consultant	ACHD Design

Right of Way

Prj Mgr		Est. Start	11/1/2017
Status	0%	Completion Date	9/26/2018

Construction**Contractor**

Status	0%	Proj Inspector	Justin Bledsoe
Notice to Proceed	1/16/2019	Est Completion Date	4/2/2019

Project Status Notes

In-House Design, 95% Design. (DR 8/15/2017)

Utility Comments**ROW Comments**

Eagle Rd Bridge 1029

GIS MI211-02 **Contract No**

Prj No 214015 **ITD KEY No**

Project Description

Replace bridge and widen to 3 lanes with bike lanes.

Current Project Phase 19 Construction

Design

Res Engr Dale Kuperus

Status 100% **Contact** Vance Henry

Notice to Proceed 5/5/2014 **Prj Mgr** Joe Tate

Est Completion Date 5/8/2015 **Consultant** HW Lochner Inc

Right of Way

Prj Mgr Barbara Burton **Est. Start** 5/11/2015

Status 100% **Completion Date** 12/11/2015

Construction

Contractor Knife River

Status 52% **Proj Inspector** Justin Bledsoe

Notice to Proceed 7/31/2017 **Est Completion Date** 10/31/2017

Project Status Notes

The NTP for Construction was on 7/31/17 and the project is on schedule. [JT III - 8/14/2017]

Utility Comments

ROW Comments Final parcel signed Right of Entry Agreement 12/11/15.

Eagle Rd Bridge 1216

GIS MI213-03 **Contract No**

Prj No 216036 **ITD KEY No**

Project Description

Replace & widen Eagle Rd bridge 1216 over the Ten Mile Feeder Canal with an 8' Reinforced Concrete Pipe (RCP) with headwalls; extend to future width of 5 lanes, to include connection of sidewalk on the west side of Eagle Rd.

Current Project Phase 11 Design

Design

Res Engr

Status	100%	Contact	Tim Blair
Notice to Proceed	3/4/2016	Prj Mgr	Ricardo Calderon
Est Completion Date	9/1/2016	Consultant	J-U-B Engineers Inc

Right of Way

Prj Mgr		Est. Start	9/1/2016
Status	0%	Completion Date	6/16/2017

Construction

Contractor

Status	0%	Proj Inspector	Justin Bledsoe
Notice to Proceed	1/22/2018	Est Completion Date	4/3/2018

Project Status Notes

Waiting on License Agreement with BOR and it will be ready to bid. (RC 08/17/17)

Utility Comments

Utility potholing has been done and the information passed on. GF 8/30/16

ROW Comments

Emerald St and Americana Blvd Orchard St to Ann Morrison PkGIS CM212-08 **Contract No**Prj No 814011.002 **ITD KEY No****Project Description**

Reconfigure Emerald & Americana to add continuous bike lanes, & complete the sidewalk on both sides of Emerald between Orchard & Latah to better serve the commercial, civic, & residential uses in the area. This was a priority project referenced in the Central Bench Plan.

Current Project Phase 16 Shelved/Bid Ready**Design**

Res Engr Pierson Dewitt

Status 100% **Contact** George Van Horn**Notice to Proceed** 9/5/2014 **Prj Mgr** Joe Tate**Est Completion Date** 6/3/2016 **Consultant** CH2M Hill Engineers Inc**Right of Way****Prj Mgr** Michele White **Est. Start** 6/13/2016Status 100% **Completion Date** 2/8/2017**Construction****Contractor**Status 0% **Proj Inspector** Justin Bledsoe**Notice to Proceed** 3/5/2018 **Est Completion Date** 7/3/2018**Project Status Notes**

The ACHD Commission delayed this project due to the low cost, responsive bid being 20.5% above the Engineer's Estimate. The project is tentatively planned to be advertised for bid again in the fall with a NTP of approximately 3/5/18. [JT III - 8/14/2017]

Utility Comments

100% plans sent to utilities.

Suez to replace 1000' of mainline. SB 4-3-2017

ROW Comments

ROW 100% COMPLETE.
ROW CERT ISSUED!!!! MW 3/1/17

Fairfield Ave, Holiday Dr S to Holiday Dr N

GIS CM211-26 **Contract No**

Prj No 814010.005 **ITD KEY No**

Project Description

Provide 5' attached sidewalks on the south side of Fairfield Ave btwn Holiday Dr intersections for students attending Grace Jordan Elementary.

Current Project Phase 19 Construction

Design

Res Engr Pierson Dewitt

Status 99% **Contact** Pierson Dewitt

Notice to Proceed 11/13/2014 **Prj Mgr** Joe Tate

Est Completion Date 3/14/2016 **Consultant** ACHD Design

Right of Way

Prj Mgr Michele White **Est. Start** 3/14/2016

Status 100% **Completion Date** 9/30/2016

Construction

Contractor

Status 86% **Proj Inspector** Justin Bledsoe

Notice to Proceed 5/3/2017 **Est Completion Date** 8/22/2017

Project Status Notes This project is being constructed along with the Cameron Street, Hummell Dr to Aurora Dr Project, and is in the Construction Phase. Construction on Fairfield Avenue began on 5/15/17 and construction on Cameron Street began the 2nd week of June after school was out for the summer. Substantial Completion is planed for 8/22/17. [JT III 8/14/17]

Utility Comments

ROW Comments ROW 100% Complete. MW 8/30/16
ROW CERT ISSUED! MW 8/30/16

Fairview Ave and Cole Road

GIS IN213-01 **Contract No**

Prj No 313035 **ITD KEY No**

Project Description

Reconstruct & widen intersection to 8 lanes for the Fairview Ave approaches & 7 lanes for the Cole Rd approaches, as well as curb, gutter, sidewalk, & bike lanes on all approaches.

Current Project Phase 19 Construction

Design

Res Engr Dorrell Hansen

Status 100% **Contact** Heidi Carter

Notice to Proceed 10/1/2012 **Prj Mgr** Ryan Cutler

Est Completion Date 7/24/2015 **Consultant** Washington Group Int'l (URS)

Right of Way

Prj Mgr Renee Jayo & Bill Nelson **Est. Start** 7/24/2015

Status 97% **Completion Date** 9/30/2016

Construction

Contractor Knife River

Status 80% **Proj Inspector** Kadee Porter

Notice to Proceed 1/4/2017 **Est Completion Date** 9/26/2017

Project Status Notes

Project under construction with completion date of Sept. 26, 2017. (RC 8/23/17)

Utility Comments

Waiting on ROW to wrap up so utilities can get started. Idaho Power has sent their project out to bid and will be ready as soon as ROW is complete. GF 8/30/16

ROW Comments

Awaiting RW plans. 12/2013 MW; staking delayed due to weather and station points. 6/30/2015 still waiting for PE legal desc for Centurylink & Idaho Power & Parcel 4 new legal to avoid structure.

Franklin Rd, Black Cat Rd to Ten Mile Rd

GIS	RC0152	Contract No	
Prj No	711023	ITD KEY No	12368

Project Description

Federal Aid project to widen the Franklin & Black Cat intersection to 7x7 lanes and Franklin Rd to 5 lanes with curb, gutter, & sidewalks to improve capacity & traffic operations along a designated Interstate 84 ITS Detour Route. Drainage will include low-impact development techniques.

Current Project Phase 19 Construction

Design

Res Engr	Dyan Bevins		
Status	100%	Contact	Cody Janson
Notice to Proceed	12/22/2011	Prj Mgr	Dyan Bevins
Est Completion Date	10/6/2014	Consultant	Parametrix Inc

Right of Way

Prj Mgr	Michele White	Est. Start	10/6/2014
Status	100%	Completion Date	12/3/2015

Construction

Contractor	Idaho Materials and Construction		
Status	75%	Proj Inspector	Justin Bledsoe
Notice to Proceed	11/1/2016	Est Completion Date	10/6/2017

Project Status Notes

Work continues on the north side of Franklin and Black Cat. The north leg of Black Cat Rd is closed until 9/22/17. Concrete paving will be completed at the intersection the last two weeks in August. (DB 8/23/17)

Utility Comments

Idaho Power, Intermountain Gas, CenturyLink and Williams pipeline are all scheduled to begin relocations before the project begins. Idaho Power has been working on their relocations and are currently working on the underground conduits. GF 8/30/16

ROW Comments

ROW Acquisition 100% complete. ROW Cert issued. MW 11/3/15

Gowen Rd Bridge 2173

GIS MA215-01 **Contract No**

Prj No 217015 **ITD KEY No**

Project Description

Replace aging structure over New York Canal on Gowen Rd as part of ACHD's Bridge Maintenance Program.

Current Project Phase 11 Design

Design

Res Engr Dale Kuperus

Status 51% **Contact** Vance Henry

Notice to Proceed 1/9/2017 **Prj Mgr** Rodney Ashby

Est Completion Date **Consultant** HW Lochner Inc

Right of Way

Prj Mgr **Est. Start** 11/20/2017

Status 0% **Completion Date** 12/18/2017

Construction

Contractor

Status 0% **Proj Inspector** Justin Bledsoe

Notice to Proceed 10/9/2019 **Est Completion Date** 4/17/2020

Project Status Notes

75% plans anticipated end of August. Revising Historical Report to include diversion structure to the north. (RA 8/23/17)

Utility Comments

ROW Comments

Heron St, 13th St to 9th StGIS CM210-89 **Contract No**Prj No 816030 **ITD KEY No****Project Description**

Reconstruct the existing pavement and widen Heron to allow parking along the north side including curb, gutter, & detached concrete pathway on the north side of Heron St from 13th St to 9th St.

Current Project Phase 11 Design**Design**

Res Engr Dale Kuperus

Status 90% **Contact** Harvin Flores**Notice to Proceed** 11/17/2015 **Prj Mgr** Cody Homan**Est Completion Date** 10/19/2017 **Consultant** T-O Engineers Inc**Right of Way****Prj Mgr** **Est. Start** 9/1/2017Status 0% **Completion Date** 11/28/2017**Construction****Contractor**Status 0% **Proj Inspector** Justin Bledsoe**Notice to Proceed** 4/12/2018 **Est Completion Date** 7/27/2018**Project Status Notes**

Currently in design phase, currently paused. (CH 07/20/17)

Utility Comments**ROW Comments**

Holcomb Rd, Eastgate Dr to Amity Rd

GIS CM211-57 **Contract No**

Prj No 816002.008 **ITD KEY No**

Project Description

Construct a detached sidewalk & bike path on Holcomb Rd between Amity Rd & Eastgate Dr; install bike lane signage & lane markings on Eastgate from Holcomb to Mimosa.

Current Project Phase 15 Right of Way

Design

Res Engr

Status 99% **Contact** Pierson Dewit

Notice to Proceed 12/4/2015 **Prj Mgr** Dave Rader

Est Completion Date 1/26/2017 **Consultant** ACHD Design

Right of Way

Prj Mgr **Est. Start** 11/21/2016

Status 0% **Completion Date** 9/27/2017

Construction

Contractor

Status 0% **Proj Inspector** Justin Bledsoe

Notice to Proceed 5/10/2019 **Est Completion Date** 7/23/2019

Project Status Notes

Currently in the Right-of-Way phase. Legal is reviewing Idaho Power offer. (DR 08-15-2017)

Utility Comments

ROW Comments

Jefferson St, Whitewater Park Blvd to 27th St

GIS CM213-38 **Contract No**

Prj No 816033 **ITD KEY No**

Project Description

Complete curb, gutter & sidewalk on both sides of Jefferson St east of Whitewater Pk Blvd where gaps currently exist in accordance with Boise's 30th Area Master Plan. Project includes road rehabilitation.

Current Project Phase 19 Construction

Design

Res Engr Pierson Dewitt

Status 96% **Contact** Jeremy Andree

Notice to Proceed 10/30/2015 **Prj Mgr** Cody Homan

Est Completion Date 5/25/2016 **Consultant** ACHD Design

Right of Way

Prj Mgr Michele White **Est. Start**

Status 0% **Completion Date**

Construction

Contractor SunRoc Corporation

Status 74% **Proj Inspector** Justin Bledsoe

Notice to Proceed 6/5/2017 **Est Completion Date** 10/10/2017

Project Status Notes Construction underway and will go through summer 2017. Same contract as Madison, WWPB to 27th. Construction will continue into FY18 to allow for utility work associated with Whittier Elementary. (CH 07/20/17)

Utility Comments

ROW Comments NO ROW. MW 6/2016

Kootenai, Vista - Federal Way

GIS CM211-38 **Contract No**

Prj No 815005.001 **ITD KEY No**

Project Description

Curb, gutter & attached sidewalks on both sides of Kootenai St from Vista Ave to Federal Way, per the Central Bench Neighborhood Plan. This includes an improved pedestrian facility across the railroad crossing.

Current Project Phase 16 Shelved/Bid Ready

Design

Res Engr Dale Kuperus

Status 100% **Contact** Tim Burgess

Notice to Proceed 10/8/2014 **Prj Mgr** Ryan Cutler

Est Completion Date 8/14/2015 **Consultant** Civil Survey Consultants

Right of Way

Prj Mgr Michele White/Bill Nelson **Est. Start** 8/14/2015

Status 100% **Completion Date** 3/23/2016

Construction

Contractor

Status 0% **Proj Inspector** Justin Bledsoe

Notice to Proceed 4/4/2018 **Est Completion Date** 6/14/2018

Project Status Notes

Project has been moved to FY18 due to railroad crossing agreement delays. (RC 8/23/17)

Utility Comments

ROW Comments ROW 100% complete! ROW Cert issued. MW 3/23/16

Lake Hazel Rd Reclaim, Five Mile Rd to Maple Grove RdGIS MMP213-02 **Contract No**Prj No 516020 **ITD KEY No****Project Description**

Rehabilitate Lake Hazel Rd btwn Five Mile Rd & Maple Grove Rd as part of ACHD's Pavement Management Program. Project to include shoulder widening. In-house design with minimal consultant services.

Current Project Phase 19 Construction**Design**

Res Engr Dale Kuperus

Status 100% **Contact** Pierson Dewit**Notice to Proceed** 11/13/2015 **Prj Mgr** Dave Rader**Est Completion Date** 9/12/2016 **Consultant** ACHD Design**Right of Way****Prj Mgr** **Est. Start** 9/12/2016**Status** 0% **Completion Date** 9/12/2016**Construction****Contractor** Knife River**Status** 67% **Proj Inspector** Justin Bledsoe**Notice to Proceed** 7/10/2017 **Est Completion Date** 9/8/2017**Project Status Notes**

In Construction. (DR 08/15/17)

Utility Comments**ROW Comments**

Lake Hazel, Pearl Jensen-Acacia**GIS** CM212-05 **Contract No****Prj No** 815001.003 **ITD KEY No****Project Description**

Construct 5' detached concrete sidewalk on the north & south sides of Lake Hazel Rd from Pearl Jensen Ave to Acacia Ave to complete missing segments & provide full connectivity for pedestrians & neighborhoods in the vicinity.

Current Project Phase 19 Construction**Design****Res Engr** Dale Kuperus**Status** 93% **Contact** Donn Carnahan**Notice to Proceed** 9/30/2014 **Prj Mgr** Dave Rader**Est Completion Date** 5/19/2015 **Consultant** Keller Associates Inc**Right of Way****Prj Mgr** Barbara Burton **Est. Start** 5/19/2015**Status** 50% **Completion Date** 9/23/2016**Construction****Contractor** Knife River**Status** 67% **Proj Inspector** Justin Bledsoe**Notice to Proceed** 7/10/2017 **Est Completion Date** 9/8/2017**Project Status Notes** In construction (DR 08/15/17)**Utility Comments****ROW Comments**

All offers out 1/1/16. One parcel settled 1/22/16. On 6/1/16 the PM ordered redesign, affecting all parcels. Revised plans, sketches & legals rec'd 6/29/16. New appraisals completed. 8/9/16 mistakes dis-covered in legal descriptions. 8/16/16- corrections underway, including re-record of WD & revised offers.

Linder Rd and Deer Flat Rd

GIS	IN211-01	Contract No	
Prj No	313024	ITD KEY No	13492

Project Description

Rebuild intersection to alleviate peak hour congestion and improve safety. This is a Federal Aid project.

Current Project Phase 11 Design

Design

Res Engr	Dale Kuperus		
Status	82%	Contact	Cody Janson
Notice to Proceed	5/16/2014	Prj Mgr	Joe Tate
Est Completion Date	9/12/2017	Consultant	Parametrix Inc

Right of Way

Prj Mgr		Est. Start	9/12/2017
Status	0%	Completion Date	9/28/2018

Construction**Contractor**

Status	0%	Proj Inspector	Justin Bledsoe
Notice to Proceed	10/3/2019	Est Completion Date	9/24/2020

Project Status Notes

The project is in the design phase and is on schedule. The second PIM was held on 11/17/16. An Environmental Evaluation for this project was completed and approved as a Categorical Exclusion on 2/1/17. The Design Approval and Public Hearing Waiver was issued on 3/15/17. ROW Acquisition is planned for FY18 and Construction is planned for FY20.

[JT III - 8/14/2017]

Utility Comments**ROW Comments**

Linder Rd, Cayuse Creek Dr to Chinden Blvd

GIS RD202-17 **Contract No**

Prj No 517032 **ITD KEY No**

Project Description

Widen road from 2 to 5 lanes in accordance with the 2016 CIP, bike lanes, detached sidewalks and pedestrian crossings.

Current Project Phase 12 Design In House

Design

Res Engr Pierson Dewitt

Status 76% **Contact** TBD

Notice to Proceed 11/9/2016 **Prj Mgr** Rodney Ashby

Est Completion Date 8/11/2017 **Consultant** ACHD Design

Right of Way

Prj Mgr Michele White **Est. Start** 8/11/2017

Status 0% **Completion Date** 7/27/2018

Construction

Contractor

Status 0% **Proj Inspector** Justin Bledsoe

Notice to Proceed 1/7/2019 **Est Completion Date** 4/30/2019

Project Status Notes

99% plan submittal anticipated early August 2017. (RA 7/21/17)

Utility Comments

GPR used to verify pothole information as well as identify other underground utilities not discovered during potholing. (SB 5-11-2017)

ROW Comments

Received 99% plans. 8/9/17 MW

Linder Rd, Franklin Rd to Pine Ave**GIS** RD213-16 **Contract No****Prj No** 516019 **ITD KEY No****Project Description**

Widen Linder Rd to 5 lanes with curb, gutter, sidewalk & bike lanes in accordance with 2012 CIP. Includes upgrade of Union Pacific RR x-ing & bridge 1120 (former 131).

Current Project Phase 15 Right of Way**Design****Res Engr****Status** 100% **Contact** Vance Henry**Notice to Proceed** 2/1/2016 **Prj Mgr** Dave Rader**Est Completion Date** 12/22/2016 **Consultant** HW Lochner Inc**Right of Way****Prj Mgr** Michele White **Est. Start** 12/22/2016**Status** 100% **Completion Date** 9/28/2017**Construction****Contractor****Status** 0% **Proj Inspector** Justin Bledsoe**Notice to Proceed** 1/21/2020 **Est Completion Date** 10/29/2020**Project Status Notes**

Project currently in R/W phase. (DR 08/15/17)

Utility Comments**ROW Comments** ROW 100% Complete! MW 8/24/17
ROW CERT ISSUED. MW 8/24/17

Linder Rd, Ustick Rd to McMillan Rd**GIS** RD202-18 **Contract No****Prj No** 517024 **ITD KEY No****Project Description**

Widen road to five lanes, install 5' detached or 7' attached sidewalk, pedestrian crossing, and replace Linder Rd Bridge 1105 with a shallow box

Current Project Phase 11 Design**Design****Res Engr** Dale Kuperus**Status** 50% **Contact** Matt Hart**Notice to Proceed** 12/19/2016 **Prj Mgr** Rodney Ashby**Est Completion Date** 1/8/2018 **Consultant** Civil Survey Consultants**Right of Way****Prj Mgr** Michele White **Est. Start** 7/16/2018**Status** 0% **Completion Date** 6/28/2019**Construction****Contractor****Status** 0% **Proj Inspector** Justin Bledsoe**Notice to Proceed** 1/25/2021 **Est Completion Date** 8/5/2021**Project Status Notes**

75% plans submittal. Project team reviewing plans. (RA 7/21/17)

Utility Comments**ROW Comments**

Madison St, Whitewater Park Blvd to 27th St

GIS CM213-39 **Contract No**

Prj No 816034 **ITD KEY No**

Project Description

Complete curb, gutter & sidewalk on both sides of Madison St btwn Whitewater Pk Blvd & 27th St in accordance with the City of Boise's 30th St Area Master Plan. Project will create standard parallel parking btwn Whitewater Pk Blvd & 30th St. Project also includes full road rehabilitation.

Current Project Phase 19 Construction

Design

Res Engr Pierson Dewitt

Status 100% **Contact** Jeremy Andree

Notice to Proceed 10/30/2015 **Prj Mgr** Cody Homan

Est Completion Date 5/25/2016 **Consultant** ACHD Design

Right of Way

Prj Mgr Michele White **Est. Start**

Status 0% **Completion Date**

Construction

Contractor

Status 74% **Proj Inspector** Justin Bledsoe

Notice to Proceed 6/5/2017 **Est Completion Date** 10/10/2017

Project Status Notes Construction has begun and to go through summer 2017. Same contract as Jefferson, WWPB to 27th. (CH 07/20/17)

Utility Comments

ROW Comments NO ROW. MW 6/2016

Maple Grove Rd, Victory Rd to Overland Rd

GIS RD207-22 **Contract No**

Prj No 517039 **ITD KEY No**

Project Description

Widen Maple Grove Rd to 5 lanes with curb, gutter, sidewalk, & bike lanes in accordance with the 2012 CIP. Project includes bridges 1237, 1238, & 1242.

Current Project Phase 11 Design

Design

Res Engr

Status 34% **Contact** Heidi Carter

Notice to Proceed 12/14/2016 **Prj Mgr** Ryan Cutler

Est Completion Date 1/12/2018 **Consultant** Horrocks Engineers Inc

Right of Way

Prj Mgr **Est. Start** 2/20/2019

Status 0% **Completion Date** 2/3/2020

Construction

Contractor

Status 0% **Proj Inspector** Justin Bledsoe

Notice to Proceed 4/1/2020 **Est Completion Date** 2/17/2021

Project Status Notes

Design has started and 30% plans are scheduled for the end of August. (RC 8/23/17)

Utility Comments

ROW Comments

McMillian Rd, Westview Dr to Maple Grove Rd**GIS** CM214-01 **Contract No****Prj No** 816031 **ITD KEY No****Project Description**

Complete sidewalk on both sides of McMillian Rd, between Westview Dr and Maple Grove Rd in accordance with the West bench Neighborhood Plan. In-house design

Current Project Phase 12 Design In House**Design****Res Engr****Status** 75% **Contact** Jeremy Andree**Notice to Proceed** 11/5/2015 **Prj Mgr** Ricardo Calderon**Est Completion Date** 9/6/2017 **Consultant** ACHD Design**Right of Way****Prj Mgr** **Est. Start** 9/6/2017**Status** 0% **Completion Date** 4/13/2018**Construction****Contractor****Status** 0% **Proj Inspector** Justin Bledsoe**Notice to Proceed** 4/1/2020 **Est Completion Date** 7/10/2020**Project Status Notes**

99% Design Plans submitted on 8/14/17 (RC 08/17/17)

Utility Comments**ROW Comments**

Meridian Rd, Cherry Ln to Ustick Rd

GIS	RD207-23	Contract No	
Prj No	516027	ITD KEY No	
Project Description	Widen Meridian Rd to 5 lanes with curb, gutter, sidewalk and bike lanes in accordance with the 2012 CIP. Project includes bridges 2045 (former 124) and 126X.		
Current Project Phase	15 Right of Way		

Design

Res Engr	Dale Kuperus		
Status	80%	Contact	Tim Burgess
Notice to Proceed	12/7/2015	Prj Mgr	Brian McCarthy
Est Completion Date	12/19/2016	Consultant	Civil Survey Consultants

Right of Way

Prj Mgr		Est. Start	12/19/2016
Status	0%	Completion Date	9/27/2018

Construction

Contractor			
Status	0%	Proj Inspector	Justin Bledsoe
Notice to Proceed	10/30/2019	Est Completion Date	8/18/2020

Project Status Notes

Received 99% submittal 12/19/16. R/W is programmed for FY18. Appraisals to began July 2017. (BM - 8-16-17)

Utility Comments

Utility comments acquired.

Idaho Power IUE corridor in project

ROW Comments

Osage St Bridge 1451

GIS MI214-12 **Contract No**

Prj No 217027 **ITD KEY No**

Project Description

Replace Bridge #1451 over the Thurman Mill Canal on Osage St as part of ACHD's Bridge Replacement Program. Bridge to be designed & constructed concurrently with 46th St Bridge #1452. City requests bridge be constructed to accommodate bike & pedestrian facilities.

Current Project Phase 11 Design

Design

Res Engr Dale Kuperus
Status 72% **Contact** Lisa Vernon
Notice to Proceed 11/23/2016 **Prj Mgr** Dave Rader
Est Completion Date 7/11/2017 **Consultant** Elite Edge Engineers

Right of Way

Prj Mgr **Est. Start** 7/11/2017
Status 0% **Completion Date** 7/16/2018

Construction

Contractor
Status 0% **Proj Inspector** Justin Bledsoe
Notice to Proceed 1/21/2019 **Est Completion Date** 4/19/2019

Project Status Notes

99% design received on 7/12/17. Waiting for ROW (DR 08/15/17)

Utility Comments

ROW Comments

Overland Rd, Columbus St to Federal Way

GIS CM210-70 **Contract No**

Prj No 815001.009 **ITD KEY No**

Project Description

Connect existing sidewalks on north & south sides of Overland Rd between Columbus St & Federal Way. Improvements include rebuild of existing railroad crossing that is signalized but does not have sidewalks.

Current Project Phase 15 Right of Way

Design

Res Engr Dale Kuperus

Status 100% **Contact** Jeff Werner

Notice to Proceed 12/5/2014 **Prj Mgr** Ryan Cutler

Est Completion Date 9/30/2016 **Consultant** WH Pacific

Right of Way

Prj Mgr Renee Jayo **Est. Start** 9/29/2014

Status 83% **Completion Date** 9/5/2017

Construction

Contractor

Status 0% **Proj Inspector** Justin Bledsoe

Notice to Proceed 4/26/2018 **Est Completion Date** 9/4/2018

Project Status Notes Project currently in ROW. (RC 8/23/17)

Utility Comments

ROW Comments

Parkinson St Bridge 1450

GIS MI214-08 **Contract No**

Prj No 217004 **ITD KEY No**

Project Description

Replace bridge #1450 over Spoils Bank Canal on Parkinson St as part of ACHD's Bridge Maintenance Program. Replace existing CMP with 6' elliptical RCP and extend to future width to accommodate curb, gutter and sidewalks. In-house design.

Current Project Phase 12 Design In House

Design

Res Engr Dale Kuperus

Status 54% **Contact** Ramon Wells

Notice to Proceed 10/7/2016 **Prj Mgr** Dave Rader

Est Completion Date 12/4/2017 **Consultant** ACHD Design

Right of Way

Prj Mgr **Est. Start** 7/7/2017

Status 0% **Completion Date** 11/15/2018

Construction

Contractor

Status 0% **Proj Inspector** Justin Bledsoe

Notice to Proceed 3/20/2019 **Est Completion Date** 5/30/2019

Project Status Notes

In 99% Design (DR 08/15/17)

Utility Comments

ROW Comments

Phillippi Street, Targee Street to Overland Road

GIS CM210-49 **Contract No**

Prj No 817021.001 **ITD KEY No**

Project Description

Construct curb, gutter & sidewalk on both sides of Phillippi St between Targee St & Overland Rd in accordance with the Central Bench Neighborhood Plan. Project includes full road rehabilitation.

Current Project Phase 12 Design In House

Design

Res Engr Dale Kuperus

Status 51% **Contact** Jeremy Andree

Notice to Proceed 11/4/2016 **Prj Mgr** Dave Rader

Est Completion Date 1/17/2018 **Consultant** ACHD Design

Right of Way

Prj Mgr **Est. Start** 9/19/2017

Status 0% **Completion Date** 1/2/2019

Construction

Contractor

Status 0% **Proj Inspector** Justin Bledsoe

Notice to Proceed 2/6/2020 **Est Completion Date** 8/25/2020

Project Status Notes

Design received on 6/21. Developing Online PIM. (DR 08/15/17)

Utility Comments

ROW Comments

Pimlico and Floating Feather RRFB

GIS CM215-20 **Contract No**

Prj No 817035 **ITD KEY No**

Project Description

Install an enhanced pedestrian crossing with a "Rectangular Rapid Flashing Beacon" or RRFB at the intersection of Pimlico Ave and Floating Feather Rd. This is in front of the Eagle Jr. High School. Crossing enhancement has been changed to a Pedestrian Hybrid Beacon (HAWK) on March 10, 2017

Current Project Phase 19 Construction

Design

Res Engr Josh Saak

Status 100% **Contact** Donn Carnahan
P.E.

Notice to Proceed 12/19/2016 **Prj Mgr** Ricardo
Calderon

Est Completion Date 5/24/2017 **Consultant** Keller
Associates Inc

Right of Way

Prj Mgr **Est. Start**

Status 0% **Completion Date**

Construction

Contractor

Status 13% **Proj Inspector** Justin Bledsoe

Notice to Proceed 8/10/2017 **Est
Completion
Date** 9/26/2017

Project Status Notes

Preconstruction meeting took place on 8/8/17,
project currently under construction. (RC
08/17/17)

Utility Comments

ROW Comments

Pine Ave, Meridian Rd to Locust Grove Rd

GIS RD208-01 **Contract No**
Prj No 815025 **ITD KEY No**

Project Description

Reconstruct the roadway and add/replace 5' and 7' attached concrete sidewalk with associated curb, gutter, pedestrian curb ramps, replace the bridge over Five Mile Creek, and add an RRFB at the pathway crossing

Current Project Phase 15 Right of Way

Design

Res Engr Dale Kuperus
Status 99% **Contact** Jeff Werner
Notice to Proceed 6/4/2015 **Prj Mgr** Cody Homan
Est Completion Date 11/22/2016 **Consultant** WH Pacific

Right of Way

Prj Mgr **Est. Start** 11/22/2016
Status 0% **Completion Date** 9/25/2017

Construction

Contractor

Status 0% **Proj Inspector** Justin Bledsoe
Notice to Proceed 1/15/2018 **Est Completion Date** 9/13/2018

Project Status Notes

Right of Way underway, few parcels remaining. (CH 07/20/17)

Utility Comments

Utility potholing will be completed this month. GF 7/26/16

ROW Comments

Plaza Dr Extension, 2nd St to Iron Eagle Dr

GIS RD203-08 **Contract No**

Prj No 514033 **ITD KEY No**

Project Description

Construct a new roadway alignment with curb, gutter, sidewalk, & bike lanes between the existing Plaza alignments to improve connectivity & traffic circulation in downtown Eagle.

Current Project Phase 19 Construction

Design

Res Engr Dale Kuperus

Status 100% **Contact** Yuri Mereszczak

Notice to Proceed 9/9/2014 **Prj Mgr** Brian McCarthy

Est Completion Date 9/23/2015 **Consultant** Kittelson & Associates

Right of Way

Prj Mgr Michele White **Est. Start** 9/23/2015

Status 100% **Completion Date** 8/26/2016

Construction

Contractor SunRoc Corporation

Status 79% **Proj Inspector** Justin Bledsoe

Notice to Proceed 5/1/2017 **Est Completion Date** 9/15/2017

Project Status Notes

Construction began 5/1/17.
Substantial completion is expected 9/15/17. (BM - 8/16/17)

Utility Comments

ROW Comments ROW 100% Complete!
ROW CERT ISSUED! MW 8/26/16

Poplar St, Cole Rd to Raymond St (north side)

GIS	CM211-22	Contract No	
Prj No	816003.004	ITD KEY No	
Project Description	Complete curb, gutter & sidewalk on the north side of Poplar St, btwn Cole Rd & Raymond St in accordance with the West Bench Neighborhood Plan. Project will improve connectivity to Koelsh Elementary & Fairmont Junior High.		
Current Project Phase	15 Right of Way		

Design

Res Engr

Status	100%	Contact	Pierson Dewit
Notice to Proceed	2/1/2016	Prj Mgr	Ryan Cutler
Est Completion Date	1/26/2017	Consultant	ACHD Design

Right of Way

Prj Mgr	Renee Jayo	Est. Start	1/26/2017
Status	50%	Completion Date	9/29/2017

Construction

Contractor

Status	0%	Proj Inspector	Justin Bledsoe
Notice to Proceed	3/11/2019	Est Completion Date	6/24/2019

Project Status Notes

Project currently in ROW. (RC 8/23/17)

Utility Comments

ROW Comments

Roosevelt St, Rose Hill St to Emerald St (West Side)

GIS CM211-25 **Contract No**

Prj No 816002.016 **ITD KEY No**

Project Description

Construct sidewalks on the west side of Roosevelt St between Rose Hill St & Emerald St in accordance with the Central Bench Neighborhood Plan. Project will improve connectivity for students attending Jefferson Elementary. Project also includes full width pavement maintenance under project #517018.

Current Project Phase 15 Right of Way

Design

Res Engr Dale Kuperus

Status 69% **Contact** Joel Grounds

Notice to Proceed 11/25/2015 **Prj Mgr** Brian McCarthy

Est Completion Date 6/22/2017 **Consultant** Precision Engineering LLC

Right of Way

Prj Mgr Bill Nelson **Est. Start** 6/22/2017

Status 0% **Completion Date** 8/10/2018

Construction

Contractor

Status 0% **Proj Inspector** Justin Bledsoe

Notice to Proceed 1/7/2019 **Est Completion Date** 5/29/2019

Project Status Notes

99% submittal received 6/6/17. Appraisals began July 2017. R/W is scheduled for FY18. (BM 8/16/17)

Utility Comments

ROW Comments

SH 16 and Beacon Light Rd

GIS IN205-11 **Contract No**
Prj No **ITD KEY No** 18872

Project Description

Install a signal & add turn lanes as needed. ITD to lead project, with ACHD participating in the design & cost. Subject to cooperative agreement & programming with ITD.

Current Project Phase 11 Design

Design

Res Engr

Status 100% **Contact** Aaron Bauges
Notice to Proceed 7/14/2017 **Prj Mgr** Joe Tate
Est Completion Date **Consultant** ITD Design

Right of Way

Prj Mgr **Est. Start** 9/21/2016
Status 0% **Completion Date** 12/15/2017

Construction

Contractor

Status 9% **Proj Inspector** Justin Bledsoe
Notice to Proceed 4/12/2018 **Est Completion Date** 9/4/2018

Project Status Notes

Project Design and ROW Acquisition is being completed by ITD. Project is currently in the design phase. ITD made a decision to delay Construction to FY18. A Cooperative Agreement with ITD was approved by the ACHD Commission on 5/24. Federal Funding for ACHD's portion of the cost will be obligated in FY17. [JT III - 8/14/2017].

Utility Comments

ROW Comments

Smith Ave Bridge 1315

GIS MI214-11 **Contract No**

Prj No 216009 **ITD KEY No**

Project Description

Replace bridge #1315 (former 357) over Boise City Canal on Smith Ave as part of ACHD's Bridge Maintenance Program, with a 6' elliptical Reinforced Concrete Pipe (RCP) & extend to future width.

Current Project Phase 16 Shelved/Bid Ready

Design

Res Engr Dale Kuperus

Status 100% **Contact** Lisa Vernon

Notice to Proceed 11/24/2015 **Prj Mgr** Brian McCarthy

Est Completion Date 5/16/2016 **Consultant** Elite Edge Engineers

Right of Way

Prj Mgr Michele White **Est. Start** 5/16/2016

Status 100% **Completion Date** 8/29/2016

Construction

Contractor

Status 0% **Proj Inspector** Justin Bledsoe

Notice to Proceed 1/15/2018 **Est Completion Date** 4/6/2018

Project Status Notes

Construction NTP date anticipated for 1/15/18. Project will be constructed with Breneman St. Bridge project - Project Number 216008 (BM 08-16-17).

Utility Comments

ROW Comments ROW 100% Complete! MW 8/29/16
ROW CERT ISSUED. MW 8/29/16

State St and Glenwood St

GIS	IN207-03	Contract No	
Prj No	317045	ITD KEY No	20049
Project Description	Widen & modify intersection in order to improve traffic operations in accordance with the State St TTOP & the 2012 CIP. Design, ROW & construction costs are tentative until completion of the concept design & subject to ITD participation.		
Current Project Phase	09 Concept Design		

Design

Res Engr

Status	0%	Contact	
Notice to Proceed	10/1/2018	Prj Mgr	Rodney Ashby
Est Completion Date	11/20/2019	Consultant	Consultant Design

Right of Way

Prj Mgr		Est. Start	11/20/2019
Status	0%	Completion Date	11/3/2020

Construction

Contractor

Status	0%	Proj Inspector	Rodney Ashby
Notice to Proceed	8/11/2021	Est Completion Date	11/15/2021

Project Status Notes

Existing conditions have been evaluated and several preliminary alternatives are being refined for public consideration. (RA 6/22/17)

Utility Comments

ROW Comments

State St Bridge 1408 w-o Collister Dr**GIS** MI210-02 **Contract No****Prj No** 211021 **ITD KEY No****Project Description**

Replacement of bridge over the Boise Valley Canal 0.2 miles west of Collister Drive.

Current Project Phase 05 On Hold**Design****Res Engr** Pierson Dewitt**Status** 100% **Contact** Kraig Wartman**Notice to Proceed** 10/29/2012 **Prj Mgr** Ryan Cutler**Est Completion Date** 3/7/2014 **Consultant** ACHD Design**Right of Way****Prj Mgr** Renee Jayo **Est. Start** 3/7/2014**Status** 100% **Completion Date** 12/23/2014**Construction****Contractor****Status** 0% **Proj Inspector** Justin Bledsoe**Notice to Proceed** 11/15/2018 **Est Completion Date** 3/20/2019**Project Status Notes**

R/W acquisition 100% complete. Currently working to get a License Agreement with the irrigation district. Permits have been acquired from USACE & USFWS. More research & reporting has been completed for the SHPO clearance. Construction in FY19. (RC 8/23/17)

Utility Comments**ROW Comments** Appraisal underway. MW 2/2014
ROW Cert 7/31/2014

State St Bridge 1486 at 15th St

GIS MI213-06 **Contract No**

Prj No 216021 **ITD KEY No**

Project Description

Replace Bridge 1486 over the Boise City Canal in coordination with the Downtown Boise Implementation Plan work.

Current Project Phase 16 Shelved/Bid Ready

Design

Res Engr Dale Kuperus

Status 97% **Contact** Vance Henry

Notice to Proceed 11/2/2015 **Prj Mgr** Dave Rader

Est Completion Date 2/9/2017 **Consultant** HW Lochner Inc

Right of Way

Prj Mgr Michele White **Est. Start** 10/7/2016

Status 100% **Completion Date** 4/24/2017

Construction

Contractor

Status 0% **Proj Inspector** Justin Bledsoe

Notice to Proceed 12/5/2017 **Est Completion Date** 4/30/2018

Project Status Notes

The 100% PS&E package has been submitted. ROW Certification acquired. (DR 08/15/17)

Utility Comments

ROW Comments ROW 100% Complete.
ROW CERT ISSUED. MW 4/24/17

State Street and Collister Drive

GIS	IN203-21	Contract No	
Prj No	713014	ITD KEY No	13481

Project Description

Federal Aid project to improve intersection to accommodate a future 7-lane State St and improve the Collister Dr approach, including possible realignment. Project will include State St Bridge 2038 (090B).

Current Project Phase 11 Design

Design

Res Engr	Dyan Bevins		
Status	95%	Contact	Tracy Elwein
Notice to Proceed	3/5/2014	Prj Mgr	Ryan Cutler
Est Completion Date	9/8/2017	Consultant	HDR Engineering Inc

Right of Way

Prj Mgr		Est. Start	3/27/2017
Status	0%	Completion Date	2/28/2018

Construction

Contractor

Status	0%	Proj Inspector	Kadee Porter
Notice to Proceed	11/1/2018	Est Completion Date	9/4/2019

Project Status Notes

Project now in final design scheduled for August.
(RC 8/23/17)

Utility Comments

Century Link will have to relocate a vault in the existing intersection due to the new alignment of the box culvert for the canal. GF 11/23/15

ROW Comments

State Street and Veterans Memorial Parkway

GIS IN205-112 **Contract No**

Prj No 611026 **ITD KEY No**

Project Description

Widen intersection in accordance with the State St/Veterans Memorial Pkwy/36th St Intersection Study. This project is a critical component of the State Street Corridor.

Current Project Phase 15 Right of Way

Design

Res Engr Dale Kuperus

Status 100% **Contact** Larry White PE

Notice to Proceed 8/18/2014 **Prj Mgr** Joe Tate

Est Completion Date 11/30/2015 **Consultant** Six Mile Engineering PA

Right of Way

Prj Mgr **Est. Start** 11/30/2015

Status 80% **Completion Date** 9/27/2017

Construction

Contractor

Status 0% **Proj Inspector** Justin Bledsoe

Notice to Proceed 1/15/2018 **Est Completion Date** 8/31/2018

Project Status Notes

Project is in the ROW phase and is on schedule. [JT III - 8/14/2017]

Utility Comments

Utilities mapped.

Idaho Power IUE on project

ROW Comments

Targee St, Owyhee St to Shoshone StGIS CM210-88 **Contract No**Prj No 815001.012 **ITD KEY No****Project Description**

Reconstruction of Targee St including the roadway, curb, gutter, & 5' attached concrete sidewalk on both sides of Targee St between Owyhee and Shoshone, and a small section of new sidewalk on the west side of Shoshone just south of Targee.

Current Project Phase 16 Shelved/Bid Ready**Design**

Res Engr Pierson Dewitt

Status 100% **Contact** Jeremy AndreeNotice to Proceed 3/2/2015 **Prj Mgr** Cody HomanEst Completion Date 11/9/2016 **Consultant** ACHD Design**Right of Way**Prj Mgr Michele White **Est. Start** 4/20/2016Status 100% **Completion Date** 12/29/2016**Construction****Contractor**Status 0% **Proj Inspector** Justin BledsoeNotice to Proceed 1/18/2018 **Est Completion Date** 5/24/2018**Project Status Notes**

100% plans complete, scheduled for construction in FY18. (CH 07/20/17)

Utility Comments

ROW Comments ROW 100% Complete! 12/9/16 MW
ROW CERT ISSUED!! 12/9/16 MW

Ten Mile Rd and Amity Rd**GIS** IN205-03 **Contract No****Prj No** 308004 **ITD KEY No****Project Description**

Construct a roundabout at the intersection of Ten Mile Rd and Amity Rd to maintain efficient and safe traffic operations. Project includes bridge #205AX.

Current Project Phase 12 Design In House**Design****Res Engr** Dale Kuperus**Status** 46% **Contact** Jeremy Andree**Notice to Proceed** 12/2/2016 **Prj Mgr** Brian McCarthy**Est Completion Date** 3/13/2018 **Consultant** ACHD Design**Right of Way****Prj Mgr** **Est. Start** 3/13/2018**Status** 0% **Completion Date** 2/26/2019**Construction****Contractor****Status** 0% **Proj Inspector** Justin Bledsoe**Notice to Proceed** 1/25/2021 **Est Completion Date** 6/16/2021**Project Status Notes**

Preliminary design submittal expected October 2017. (BM 8-16-17)

Utility Comments**ROW Comments**

Ustick Rd and Meridian Rd

GIS IN202-06 **Contract No**

Prj No 313039 **ITD KEY No**

Project Description

Widen intersection & modify signal in order to improve traffic operations. This project may be constructed concurrently with Ustick Rd, Meridian Rd to Locust Grove Rd. Design to be completed in-house in 2014.

Current Project Phase 19 Construction

Design

Res Engr Pierson Dewitt

Status 100% **Contact** Jeremy Andree

Notice to Proceed 3/19/2013 **Prj Mgr** Joe Tate

Est Completion Date 4/11/2014 **Consultant** ACHD Design

Right of Way

Prj Mgr Barbara Burton **Est. Start** 4/15/2014

Status 100% **Completion Date** 9/24/2015

Construction

Contractor Knife River

Status 79% **Proj Inspector** Justin Bledsoe

Notice to Proceed 9/15/2016 **Est Completion Date** 11/2/2017

Project Status Notes

The project is currently in the construction phase and is on schedule. [JT III - 8/14/17]

Utility Comments

Idaho Power is working on the poles near the intersection and will be working on the underground after the poles are stood. Cable One will be starting the relocations soon. GF 8/30/16

ROW Comments

All Acquisition Completed 7/29/15.

Ustick Rd, Linder Rd to Meridian Rd**GIS** RD202-35 **Contract No****Prj No** 513038 **ITD KEY No****Project Description**

Widen roadway to 5 lanes with curb, gutter, sidewalks & bike lanes, in order to relieve congestion & improve safety for all users. Design to be done primarily in-house.

Current Project Phase 19 Construction**Design****Res Engr** Pierson Dewitt**Status** 99% **Contact** Jeremy Andree**Notice to Proceed** 4/30/2013 **Prj Mgr** Joe Tate**Est Completion Date** 1/9/2015 **Consultant** ACHD Design**Right of Way****Prj Mgr** Bill Nelson & Renee Jayo **Est. Start** 1/9/2015**Status** 105% **Completion Date** 3/16/2016**Construction****Contractor** Knife River**Status** 79% **Proj Inspector** Justin Bledsoe**Notice to Proceed** 9/15/2016 **Est Completion Date** 11/2/2017**Project Status Notes** The project is currently in the construction phase and is on schedule. [JT III - 8/14/17]**Utility Comments**

Idaho Power has completed the aerial work and is working on the placement of underground facilities. Cable One has started the pole migration and should be complete in the next month. GF 8/30/16

ROW Comments Plan-in-hand field review 6/18/14. 75% plans review mtg. 6/30/14. BB

Ustick Rd, Meridian Rd to Locust Grove Rd

GIS RD202-37 **Contract No**

Prj No 512008 **ITD KEY No**

Project Description

Widen road to 5 lanes with curb, gutter, sidewalks & bike lanes to relieve traffic congestion and improve safety. Project may be constructed concurrently with the Ustick/Meridian intersection. Design to be done primarily in house.

Current Project Phase 19 Construction

Design

Res Engr Pierson Dewitt

Status 100% **Contact** Jeremy Andree

Notice to Proceed 4/30/2013 **Prj Mgr** Joe Tate

Est Completion Date 5/13/2014 **Consultant** ACHD Design

Right of Way

Prj Mgr Barbara Burton **Est. Start** 7/3/2014

Status 104% **Completion Date** 4/25/2016

Construction

Contractor Knife River

Status 79% **Proj Inspector** Justin Bledsoe

Notice to Proceed 9/15/2016 **Est Completion Date** 11/2/2017

Project Status Notes The project is currently in the construction phase and is on schedule. [JT - 8/14/17]

Utility Comments

Idaho Power is almost complete with the aerial work and will continue working on the underground. Once the overhead work is complete the joint user communication utilities will begin their relocations. GF 8/30/16

ROW Comments

Redesigned offers all made 4/5/16. Final negotiations underway 4/13/16.

Victory Rd Bridge 1275

GIS MI203-01 **Contract No**

Prj No 205059 **ITD KEY No**

Project Description

Replace and widen the bridge to 3 lanes over the Eight Mile Lateral. The existing structure is narrow and several new subdivisions in the area have increased the amount of traffic in the area.

Current Project Phase 15 Right of Way

Design

Res Engr Dale Kuperus

Status 100% **Contact** Ramon Wells

Notice to Proceed 3/5/2013 **Prj Mgr** Joe Tate

Est Completion Date 1/15/2015 **Consultant** ACHD Design

Right of Way

Prj Mgr Bill Nelson **Est. Start** 1/15/2015

Status 88% **Completion Date** 9/29/2017

Construction

Contractor

Status 0% **Proj Inspector** Justin Bledsoe

Notice to Proceed 12/10/2018 **Est Completion Date** 7/9/2019

Project Status Notes

Project is currently in the right-of-way phase and is on schedule. [JT III - 8/14/2017]

Utility Comments

ROW Comments RW Plans due to ROW 12/22/2014



Committed to Service

**Leading transportation innovation - Investing in Communities.
We drive quality transportation for all Ada County...Anytime, Anywhere!**