



Paul Woods, President
 Rebecca W. Arnold, Vice President
 Sara M. Baker, Commissioner
 Jim D. Hansen, Commissioner
 Kent Goldthorpe, Commissioner

Weekly Construction Project Status
September 15, 2017

Please contact Justin Bledsoe at 387-6283 for questions on this report.

Project Name	Contractor	Contract Amount	Completion
ACTIVE PROJECTS			
2017 Arterial and Collector Capital Maintenance	Sunroc Corporation	\$1.1 Mil	September 2017
<ul style="list-style-type: none"> ▶ Contract includes work on the following segments: <ul style="list-style-type: none"> • Ballantyne, Floating Feather to Beacon Light <ul style="list-style-type: none"> ▪ Complete. • Columbia, Locust Grove to Eagle <ul style="list-style-type: none"> ▪ Complete. • Franklin Street, Maple to Coston <ul style="list-style-type: none"> ▪ Complete. • Haines Street, Franklin to north end (north of Shenandoah) <ul style="list-style-type: none"> ▪ Complete. • McKinley Street, Avenue D to Maple <ul style="list-style-type: none"> ▪ Complete. • Park Blvd, Broadway to Walnut <ul style="list-style-type: none"> ▪ Paving is complete. ▪ Permanent striping is scheduled for September 16th & 17th. • Ranch Drive, Eagle Road to Eagle Hills Way <ul style="list-style-type: none"> ▪ Complete. 			
2017 Microseal	Boswell Asphalt Paving	\$220,000	September 2017
▶ Work is scheduled to start around the 2 nd week in September.			
Camas Street- Orchard Street to Roosevelt Street	Sunroc Corporation	\$1.2 Million	September 2017
<ul style="list-style-type: none"> ▶ Working on storm drain. ▶ The majority of the utility work is complete. ▶ Project is behind schedule due to utility delays. 			
Cameron and Fairfield Pedestrian Improvements	Diamond Contractors, LLC	\$720,000	September 2017
<ul style="list-style-type: none"> ▶ Fairfield is complete. ▶ Cameron (Aurora – Cameron) – The majority of the concrete is complete and the road is paved and open. ▶ One section of roadway will be done after October once irrigation is complete. 			
Capitol Blvd & Island Ave Pedestrian Crossing	Paul Construction	\$171,674	November 2017
<ul style="list-style-type: none"> ▶ Preconstruction Meeting will be held September 19th. ▶ Notice to Proceed is October 11th. 			
Cherry Lane Street Lighting¹	Quality Electric, Inc.	\$340,450	June 2018
<ul style="list-style-type: none"> ▶ Notice to Proceed was August 27, 2017. ▶ The first 80 working days shall be for procurement of materials. Once materials are delivered, the Contractor shall have 55 cumulative working days to complete construction. 			

Project Name	Contractor	Contract Amount	Completion
Eagle Road Bridge #1029	Knife River	\$902,725	October 2017
<ul style="list-style-type: none"> ▶ Bridge has been removed and excavation is complete. ▶ Working on placing blocks. 			
Fairview and Cole Intersection	Knife River	\$3.8 Million	September 2017
<ul style="list-style-type: none"> ▶ North Cole is open and south Cole is closed for the remainder of the project. ▶ Placed concrete on west Fairview. ▶ Working on signals. ▶ Excavated south Cole and placing concrete. ▶ Preparing east Fairview for concrete paving. 			
Franklin, Ten Mile to Black Cat¹	Idaho Material & Construction	\$6.5 Million	October 2017
<ul style="list-style-type: none"> ▶ Black Cat Road, north of Franklin will be closed July 19th through September 22nd. ▶ Asphalt paving on the north leg of Black Cat is scheduled for September 14th. ▶ Crews working on placement of base gravels on the north side of Franklin, and prepping for curb, gutter, & sidewalk. ▶ Concrete paving in the intersection was completed on September 6th. 			
Jefferson St, Whitewater Park Blvd to 27th Madison St, Whitewater Park Blvd to 27th	Sunroc Corporation	\$396,000	October 2017
<ul style="list-style-type: none"> ▶ Jefferson, 29th to Whitewater Park Blvd is delayed pending sewer work at Whittier Elementary School. Sewer work started August 14th. The road will be closed during sewer work. Concrete improvements will be done in September. Roadway work will be done during school in-service, October 5th through 8th. ▶ Paving is complete on Jefferson, 27th to 29th. ▶ Concrete work on Madison started August 3rd and is on-going. ▶ Roadway work on Madison, 29th to Whitewater Park Blvd is scheduled for the week of September 18th. ▶ Roadway work on Madison, 27th to 29th, is scheduled for the week of September 25th. 			
Kuna Downtown Revitalization¹	Knife River	\$1 Million	October 2017
<ul style="list-style-type: none"> ▶ Preconstruction Meeting was held August 9th. ▶ Pipe installation on the north side of the roadway is complete. Crews working on concrete curb, gutter, and sidewalk. 			
Pimlico Drive and Floating Feather Pedestrian Crossing 15th and Resseguie- Harris and Resseguie- Pedestrian Crossing	Power Plus Inc.	\$280,000	September 2017
<ul style="list-style-type: none"> ▶ Underground electrical work and concrete work are complete at Pimlico & Floating Feather, and Resseguie & 15th. ▶ Signal poles were installed at Resseguie & 15th on September 8th. ▶ Crews working on concrete sidewalk at Resseguie & Harrison. 			
Plaza Drive Extension	Sunroc Corporation	\$874,000	August 2017
<ul style="list-style-type: none"> ▶ Paved bottom of lift of asphalt. ▶ Working on landscape. ▶ Top lift of asphalt is scheduled for next week. 			
Ustick Road and Meridian Road Ustick Road- Linder Rd / Meridian Rd Ustick Road- Meridian Rd / Locust Grove Rd	Knife River	\$7 Million	November 2017
<ul style="list-style-type: none"> ▶ The majority of the concrete for curb, gutter and sidewalk is complete; crews working on hand-placements and ped ramps. ▶ Concrete paving in the intersection was completed on August 18th. ▶ Asphalt paving (bottom lift) between Locust Grove and Linder is complete. Asphalt paving (top lift) is scheduled for September 18th – 22nd. ▶ After paving, remaining work includes concrete sidewalk on the south side, manhole adjustments, permanent striping, landscape repair, and other miscellaneous work. 			

SUBSTANTIALLY COMPLETED PROJECTS

PROJECT	Contract Amount	Completion
2017 Cul-de-Sac	\$512,000	Substantial 08/25/17
Alpine St, Orchard St to Randall St	\$546,000	Substantial 09/07/17
Cloverdale Yard Site Improvements	\$734,000	Substantial 08/07/17
Collister Drive Pedestrian Improvements	\$99,000	Substantial 07/26/17
Lake Hazel Rd Reclaim, Five Mile Rd/ Maple Grove Rd and Lake Hazel Rd, Pearl Jensen Ave / Acacia Ave	\$635,000	Substantial 08/31/17
Targee St., Maple Grove Rd. to Penninger Dr. / Targee St. #1246 Farmers Lateral	\$380,000	Substantial 07/17/17

UPCOMING PROJECTS – The following list is an approximation and is subject to change.

PROJECT	ESTIMATE	COMMENTS
Breneman St. Bridge #1418	\$86,000	October 2017
Cloverdale, Fairview – Ustick	\$3 Million	October 2017
Cole Road at Lake Hazel	\$5 Million	October 2017
Columbus St, Overland to Kootenai	\$760,000	October 2017
Emerald St and Americana- Orchard St to Ann Morrison Park	\$1.7 Million	September 2017
Pine Avenue- Meridian Rd. to Locust Grove Rd.	\$4.5 Million	November 2017
Smith Ave Bridge #1315	\$120,000	October 2017
State St Bridge #1486 at 15 th St	\$900,000	September 2017
State Street and Veterans Memorial Parkway	\$8.1 Million	November 2017

¹ federal project